

FY 2016  
Capital Improvement Program (CIP)  
Third Quarter Report

May 5, 2016

School Board Meeting



*Every Student Succeeds*

# Patrick Henry Pre-K to 8 School

- Architecture firm was selected
- The Design Review Team (DRT) continued work on CM procurement
- A Community and Advisory Group meetings was held at Patrick Henry Elementary School to review initial design concepts
- Schedule updates were given and polling on various components was conducted during a community meeting



PATRICK HENRY SCHOOL  
FEASIBILITY STUDY - MAY 6, 2015



# New Jefferson-Houston Pre-K to 8 School



Close out of project continued during 3rd quarter

# Roofing & Envelope Repair Projects



- George Washington MS Roof replacement continues
- Mount Vernon targeted wall envelope repairs completed
- Francis Hammond Middle School work continued on Roof Top Units



# Charles Barrett



## *Capacity Addition – Modular Classrooms Phase II*



- Punch list work continued
- Work on outdoor learning area reached substantial completion

# James K. Polk

## *Capacity Addition – Modular Classrooms Phase II*



- Punch list work continued
- Work on interior courtyard pathway continued

# Francis Hammond

Construction for installation of elevator began



# T.C. Williams Stadium Design



- Review Team was compiled and interviews with prospective firms established
- Architect is anticipated to start work during the fourth quarter



# Current Financial Summary through March 31, 2016

ACPS Project Title	Current Budget (Including Carryover + Transfers)	Total YTD Expenditures	Total Outstanding Invoices	Open Purchase Orders	Est. Cost to Complete	Available Budget
<b>Grand Total</b>	<b>69,632,954</b>	<b>7,830,167</b>	<b>159,987</b>	<b>5,508,743</b>	<b>55,456,290</b>	<b>677,767</b>

- The total budget including carryover for all projects is \$69.6 million.
- \$7.8 million of expenditures have been incurred through March 2016.
- After staff review of completed projects and other accounts, approximately \$0.7 million is currently available for reprioritization with recommendation forthcoming.

# Questions?

Elijah Gross

Director of Planning, Design and Construction

[elijah.gross@acps.k12.va.us](mailto:elijah.gross@acps.k12.va.us)

703-619-8294, ext.1258