

 Educational Facilities Summer Projects List Update 8/31/2018				
Number	School Name	Project Name and Description	Expected Project Start Date	Expected Project Completion Date
1	Charles Barrett	CB-Equipment & Systems Replacement-Replace HVAC System and/or Units	COMPLETED	
2	Charles Barrett	CB-Facility Maintenance-Replace Playground Surfacing	Moved to Fall/ Winter 2018	
3	Charles Barrett	Building Envelope	COMPLETED	
4	Charles Barrett	SW-Facility Maintenance-Code Compliance Requirements - Add ADA ramp to facility	Moved to Fall/ Winter 2018	
5	Charles Barrett	Removal and replacement of three counter sink in the Pod area 101 - 102 - 103	COMPLETED	
6	Charles Barrett	Re-numbering all interior classrooms / offices as well as re-configured the core-cylinder code by location, and re-pin 35 core cylinders	COMPLETED	
7	Charles Barrett	Re-issue key and key forms as per policy to all staff within the building	COMPLETED	
8	Charles Barrett	De-assemble shelving and relocate for various rooms	COMPLETED	
9	Cora Kelly	CK-Roof Replacement - Phase I	6/4/2018	9/30/2018
10	Cora Kelly	CK-Facility Maintenance-Required Maintenance & Repair Unit Building Replacement - Lift Removal	COMPLETED	
11	Douglas McArthur	Structural Repair - West Façade	8/27/2018	9/30/2018
12	Francis Hammond	FH-Facility Maintenance-Building Envelope Repair - In conjunction with EFIS project - Phase I	COMPLETED	
13	Francis Hammond	FH-Kitchen/ Cafeteria	6/30/2018	Will be Completed 9/21/2018 Students will use main gym until complete
14	Francis Hammond	FH-Facility Maintenance-Replace Water Heaters - Replace Pumps and Faucets	COMPLETED	
15	Francis Hammond	SW-Asset Loss Prevention-Emergency repairs - Replace Auxiliary Rubber Gym floor.	COMPLETED	

 Educational Facilities Summer Projects List Update 8/31/2018				
Number	School Name	Project Name and Description	Expected Project Start Date	Expected Project Completion Date
16	Francis Hammond	replacement of gang bathroom faucet	COMPLETED	
17	Francis Hammond	Demolish existing washer/dryer area and relocate inside boy's shower room location - Reroute piping as well as electrical - build platform for new washer and dryer to be elevated from the floor	6/30/2018	9/1/2018
18	Francis Hammond	Replace sump pump to elevator pit	COMPLETED	
19	George Mason	GM-Facility Maintenance-HVAC - Added two units to serve administrative spaces	COMPLETED	
20	George Mason	Replacement of ALL dry-erase board to classrooms	6/30/2018	9/15/2018
21	George Mason	Replace water heater	COMPLETED	
22	George Washington	GW-Equipment & Systems New & Replacement-Replace HVAC System and/or Units	COMPLETED	
23	George Washington	Exterior Renovation	COMPLETED	
24	George Washington	GW-Kitchen/ Cafeteria	6/30/2018	Will be Completed 9/21/2018 Students will use main gym until complete
25	George Washington	Energy Efficiency Project - Lighting Replacement at Main and Auxiliary Gym - LED	COMPLETED	
26	George Washington	GW-Facility Maintenance-Replace Water Heaters	COMPLETED	
27	George Washington	Fire Alarm Panel Replacement	8/25/2018	9/1/2018
28	George Washington	GW-Facility Maintenance-Replace Flooring - Interior classroom Renovation	COMPLETED	
29	George Washington	GW-Facility Maintenance-Repair or Replace Ceiling	Moved to Fall/ Winter 2018	
30	George Washington	Toilet replacement in gym and office gang bathrooms	COMPLETED	

		Educational Facilities Summer Projects List Update 8/31/2018		
Number	School Name	Project Name and Description	Expected Project Start Date	Expected Project Completion Date
31	George Washington	Replace damaged flooring in hallway 1 in two locations	COMPLETED	
32	George Washington	Create opening in wall to provide access to motor and filter for hvac equipment	COMPLETED	
33	George Washington	Demolish existing cabinetry in room C-204	COMPLETED	
34	James Polk	JP-Facility Maintenance-Replace Flooring - Interior classroom Renovations	COMPLETED	
35	James Polk	Paint project	COMPLETED	
36	James Polk	Vandalized Doors	8/14/2018	9/30/2018
37	James Polk	JP-Facility Maintenance-Replace Playground Surfacing	Moved to Fall/ Winter 2018	
38	John Adams	ECC - Phase I	6/30/2018	9/1/2018
39	John Adams	Building Envelope	COMPLETED	
40	John Adams	JA-Facility Maintenance-Site Hardscapes Repair (ECC)	Moved to Summer 2019 for Phase II of Project	
41	John Adams	JA-Facility Maintenance –Doors and/or Hardware repair/replace (combined with ECC)	6/30/2018	10/1/2018
42	John Adams	New construction: re-configured core cynder code	COMPLETED	
43	Lyles Crouch	LC-Facility Maintenance-Replace Playground Surfacing	6/30/2018	9/30/2018 *use of opposite play areas during completion
44	Lyles Crouch	Building Envelope	COMPLETED	
45	Lyles Crouch	LC-Facility Maintenance-Renovations & Reconfigurations - Window replacement/ repair - DESIGN ONLY	6/30/2018	12/1/2018


Educational Facilities Summer Projects List Update 8/31/2018

Number	School Name	Project Name and Description	Expected Project Start Date	Expected Project Completion Date
46	Lyles Crouch	LC-Equipment & Systems Replacement-Replace HVAC System and/or Units - DESIGN ONLY	6/30/2018	12/1/2018
47	Lyles Crouch	Prep and paint Principal's Office	COMPLETED	
48	Lyles Crouch	Install handrails where existing bridge structure was removed	COMPLETED	
49	Matthew Maury	MM-Equipment & Systems Replacement-Replace HVAC System and/or Units - DESIGN ONLY	COMPLETED	
50	Matthew Maury	MM-Facility Maintenance-Partial Roof Replacement	Moved to Fall/ Winter 2018	
51	Matthew Maury	External Paint and Trim Repair Project - Phase I	COMPLETED	
52	Matthew Maury	MM-Facility Maintenance-Building Envelope Repair	6/30/2018	9/1/2018
53	Matthew Maury	MM-Facility Maintenance-Replace Flooring - Interior classroom Renovations	COMPLETED	
54	Mount Vernon	MV-Asset New & Replacement-Exterior Play or Sports Areas	8/24/2018	11/24/2018
55	Mount Vernon	MV-Facility Maintenance-Roof Replacement	6/30/2018	Project to be re-bid in Winter 2018
56	Mount Vernon	MV-Facility Maintenance-Replace HVAC System and/or Units-Piping Insulation	6/30/2018	10/30/2018
57	Mount Vernon	MV-Equipment & Systems Replacement-Replace HVAC System and/or Units - Replace 3 condensing units and 1 Roof Top Unit (RTU)	COMPLETED	
58	Mount Vernon	Building Envelope	COMPLETED	
59	Patrick Henry	Patrick Henry - Phase II	6/30/2018	12/18/2018
60	Patrick Henry	Toilet replacement -girl's bathroom	COMPLETED	
61	Rowing Facility	ADA - Elevator Installation	COMPLETED	



Educational Facilities Summer Projects List Update 8/31/2018

Number	School Name	Project Name and Description	Expected Project Start Date	Expected Project Completion Date
62	Samuel Tucker	ST-Facility Maintenance-Replace Flooring - Interior classroom Renovations	COMPLETED	
63	Samuel Tucker	ST-Facility Maintenance-Replace HVAC System and/or Units - Replace 3 RTU's and install new water heater	COMPLETED	
64	Samuel Tucker	ST-Facility Maintenance-Site Hardscapes Repair	6/30/2018	9/30/2018
65	TC Williams	TCW-Facility Maintenance-Storm water management (Assessment Only)	6/30/2018	Late October with continued use
66	Samuel Tucker	Pinned core cylinder and installed hardware for 2nd floor	COMPLETED	
67	Samuel Tucker	Pinned core cylinder and installed hardware for 1st floor	COMPLETED	
68	Samuel Tucker	Final phase - Issue all keys/ key forms policy to the office on all staffing within the school - also issued (100) hid high security card access to Tucker staff	COMPLETED	
69	Samuel Tucker	Phase I -Pinned cylinder on exterior doors	Moved to Fall/ Winter 2018	
70	Samuel Tucker	Relocate Principal's Office	COMPLETED	
71	TC Williams	2 - Science Classroom Renovations	6/30/2018	Late October with continued use
72	TC Williams	TCW-Facility Maintenance-Repair or Replace Exterior Lighting - On building, parking deck, bollards and pole lights	6/30/2018	9/7/2018
73	TC Williams	TCW-Facility Maintenance-Interior Acoustics and Lighting - LED lighting in Wrestling, Weight lifting, Auto Shop, and Building trade rooms	COMPLETED	
74	TC Williams	TCW-Facility Maintenance-Building Envelope Repair - Targeted repairs	COMPLETED	
75	TC Williams	SW-Facility Maintenance-Renovations & Reconfigurations - Install new partitions in room C302	8/1/2018	10/30/2018
76	TC Williams	Relocate staff to three rooms	COMPLETED	
77	TC Williams	Sand and refinish art room tables (4 classrooms)	COMPLETED	



Educational Facilities Summer Projects List Update 8/31/2018

Number	School Name	Project Name and Description	Expected Project Start Date	Expected Project Completion Date
78	TC Williams - Minnie Howard	TCW-Facility Maintenance-Replace HVAC System and/or Units-Mechanical Geothermal well - water leak in lines behind building	COMPLETED	
79	TC Williams - Minnie Howard	Replace existing movable partitions with Fixed Gypsum Board Partitions	COMPLETED	
80	TC Williams - Minnie Howard	Replace (2) water fountains	COMPLETED	
81	West End Elementary School	Ferdinand T Day Elementary School	COMPLETED	
82	William Ramsay	WR-Facility Maintenance-Replace Playground Surfacing	6/30/2018	Late October with continued use
83	William Ramsay	WR-Facility Maintenance-Replace HVAC System and/or Units-Deteriorated valves and possibly plumbing lines.	6/30/2018	Late October with continued use