

# TC Williams – Parker Gray Stadium Project

12/23/20 – 1/26/21 - Construction

John Finnigan



Clockwise top left: rotted header board, gravel base, field drain, awning footer/support.



Sanitary flex PVC piping and concrete sewer doghouse structure.



CMU wall being installed upon building footer and around corner support concrete footer.



Foam insulation installed between concrete masonry unit courses.



Steel supports and steel roof deck over foundation walls and plumbing stub-outs.



View of the restroom and storage building from the track.

## TC Williams – Parker Gray Stadium Project

12/23/20 – 1/26/21 - Construction

The following progress was made on the project for this reporting period:

- Tested capacity of transformers to determine power source and pathway to the two new buildings;
- Ordered boring and conduit pull for electrical from Dominion Power;
- Received quote for water supply connection from American Water;
- Concrete test breaks continued for work around site including scoreboard footers, concession building footers, storage/restroom building footers;
- Commenced and completed footers with rebar for new scoreboard;
- Commenced and completed footers with rebar for corner steel support at restroom/storage building;  
Commenced and completed wall footers with rebar for restroom/storage building;
- Commenced and completed wall footers with rebar for concession building;  
Cut stormwater trench relief near visitor stands due to excess water pooling;
- Installed sanitary lines from sanitary main to various locations, stubbed-up in both buildings;
- Installed water supply from supply main to various locations, stubbed-up in both buildings;
- Completed utility runs and piping installation (stormwater, sanitary, water supply) near buildings;
- Back-filled, compacted in lifts and tested utility trenches;
- Commenced concrete masonry wall installation (including insulation and outer course);
- Removed existing synthetic turf field and hauled away;
- Removed rubberized surface of track and hauled away;
- Installed steel supports for new scoreboard;
- Inspected gravel base of field for slope and drainage;
- Inspected nailer-boards along track curb;
- Cleaned field drain of rubber pellets and synthetic blades;
- Commenced off-site fabrication of press box;
- Demolition of concrete pad for ticket booth and adjacent sidewalk sections;
- Commenced off-site fabrication of ticket booth;
- Third party testing and inspection continued for backfill compaction in lifts, concrete breaks, steel.
- Installed mock-up panel.